BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 5

Item Name : Sinking of Borewell of 165 mm clear using fast hydraulic rig of capacity 250 PSIG & above 900 CMF & abpve in al strata including over burden upto 22 m fixing of casing pipes, collars and cap with necessary cutting and threading including transporation of rig and surpporting vehicles, screws charges and cost of consumable including yield testing at the final depth with a minimum working of compressor for one hour all as specified., etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.**a) From 150.00 to 200.00 mtrs**

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	50.00	**50.00**	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	50.00	**50.00**	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	50.00	**50.00**	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	50.00	**50.00**	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cros	50.00	**50.00**	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	50.00	**50.00**	
7	Ward No 12Shettyhalli Babannalayout	50.00	**50.00**	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	50.00	**50.00**	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	50.00	**50.00**	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	50.00	**50.00**	
		Total	**500.00**	**Rmtrs**

16/09/2020

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

14/9

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 11

Item Name : Supply of ISI Mark 175mm Nominal bore ,plain end steel Casing pipe- grade of steel Fee 410 of wall thickness 5.4 mm thick confirming to IS 1387/1933 and manufactured by basic open hearth electric or basic oxygen process in random lenth of 5 to 7mtrs. Both ends threaded Confirming to IS 554/1985, One end fixed with a Socket Confirming to IS 4270:2001 and the other end with Screwed pipes . All pipes shall be reasonably free from defectes. The tube shall be reasonably straight should be with ISI marking, weighing 25.10kg/mtr.complete as per specifications and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	44.00	**44.00**	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	45.00	**45.00**	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	44.50	**44.50**	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	46.00	**46.00**	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple 1st main 7th cross	41.00	**41.00**	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	45.00	**45.00**	
7	Ward No 12Shettyhalli Babannalayout	44.00	**44.00**	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	45.00	**45.00**	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross	46.00	**46.00**	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	43.00	**43.00**	
		Total	**443.50**	**Rmtrs**

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 15

Item Name : Supplying, laying, jointing testing and commissioning of GI pipes confirming to IS 1239:1990 with latest amendments, including fising collars, Elbows, Tees, bends, Glad Cocks and other Fittings (Excluding Cost of Specials) with Cuts and Threads wherever necessary including conveying the materials to workspot, including testing for water tightness with all lead and lifts etc complete (Contractor shall make his own arrangements for procuring water for testing) Class-C -Heavy 50mm Dia

Sl.NO	Place of Borewells	L	B	D	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1		280.00	280.00	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1		320.00	320.00	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1		280.00	280.00	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1		320.00	320.00	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	1		280.00	280.00	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1		300.00	300.00	
7	Ward No 12Shettyhalli Babannalayout	1		340.00	340.00	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1		310.00	310.00	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1		250.00	250.00	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1		320.00	320.00	
				Total	3000.00	Rmtrs

19-09-2020.

ಸಹಾಯಕ ಅಭಿಯಂತರರು/09/2020
ವಾರ್ಡ್ ನಂ: 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

19/9

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 22

Item Name : Supplying and delivery at site brand new star/Essen/Lotus/Sun-Shines/Adarsh/ G.K.Controls Best Indigenous make combined energy meter-cum-control panel board unit minimum mechanically strong suitable for operation on 3HP 50HZ 380/440 Volts AC supply with spring loaded latch locking Device with a key Ribbs should be provided. contron panal board unit suitable for operation on 3HP 50HZ 380/440 Volts AC shall be consists Etc. complete the panal board shall be fabricated in single unit in the above components panal board suitable pump set 10HP to 20HP with stae delta starter out door panel board up to 20HP and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cro	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	No's

22/09/20

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

22/9

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner